

Watervangput III
Heerentals.

Onderneming: 688.

Boordiam: 600 mm.

Boordiepte: 63 m. = m.v.

Omstorting: 15000 kg. 1.2-1.7

pomp proef: 15/10 t 17/10 '73.
pomp capaciteit: 69.6 m³/u.

| | <u>Niveau pompput.</u> | <u>W.n. filter</u> |
|----------------------------|------------------------|--------------------|
| Rust: | 3.25 m + m.v. | 3.25 m + m.v. |
| 15/10. 18 ⁰⁰ u. | 8.00 - - | 7.95 - |
| 16/10. 7 ⁰⁰ u. | 8.04 - - | 8.04 - |
| 12 ⁰⁰ u. | 8.05 - - | 8.05 - |
| 18 ⁰⁰ u. | 8.05 - - | 8.05 - |
| 17/10. 7 ⁰⁰ u. | 8.05 - - | 8.05 - |
| 11 ⁰⁰ u. | 8.05 - - | 8.05 - |

15. Min. na stopzetten pomp.
water niveau op. 3.60 m. + m.v.

capaciteit: 69.6 m³/u.
Afpomping: 4.80 m.
Debiet $\frac{69.6}{4.80} = 14.5 \text{ m}^3/\text{m. afpomping.}$

